Half Yearly Compliance Report
2026
01 Dec(01 Apr - 30 Sep)

Acknowledgement

Proposal Name	Honda Cars India Ltd
Name of Entity / Corporate Office	Rajeev Wasan
Village(s)	N/A
District	ALWAR

Proposal No.	IA/RJ/IND/5996/2013
Plot / Survey / Khasra No.	N/A
State	RAJASTHAN
MoEF File No.	J-11011/64/2011-IA-II(I)

Category	Industrial Projects - 1
Sub-District	N/A
Entity's PAN	*****1765Q
Entity name as per PAN	HONDA CARS INDIA LIMITED

Compliance Reporting Details

Reporting Year	2026
Remarks (if any)	Kindly find the compliance status as per the conditions of Environment Clearance Letter F.No. J-11011/64/2011-IA-II(I) dated 11th August 2017 for expansion of our Aluminum melting from 20,000TPA to 30,000 TPA, Propane Storage from 50 MT to 100 MT and power backup from 4.9 MW to 37.3 MW.
Reporting Period	01 Dec(01 Apr - 30 Sep)

Details of Production and Project Area

Name of Entity / Corporate Office Rajeev Wasan

	Project Area as per EC Granted	Actual Project Area in Possession
Private	176.897	176.897
Revenue Land	0	0
Forest	0	0
Others	0	0
Total	176.897	176.897

Others Area

Sr. no	Other Name	Area Granted	Area Actual

Production Capacity

Sr. no	Product Name	units	Valid Upto	Capacity	Production last year	Capacity as per CTO
1	Passenger Cars	Others:Numbers/ Year	31/07/2027	NA	81551	180000

Conditions

Specific Conditions

Sr.No.	Condition Type	Condition Details
1	Human Health Environment	The PP shall identify the VOCs and establish system of monitoring for VOCs. The results of monitoring shall be submitted to Regional office, Ministry of Environment, Forest and Climate change as a part of half yearly monitoring report.

PPs Submission: Complied Being Complied. VOCs are generated from the paint shop and MSDS of raw material used are being referred for identification of VOC generated. The parameters are being monitored on a half yearly basis. VOC Monitoring results are attached as Annexure - 3.	Date: 17/11/2026

2	Statutory compliance	Management, Handling, Transportation and Disposal of Paint sludge and other hazardous waste shall be carried as per the provisions of Hazardous and Other waste (Management & Transboundary) Rules, 2016.

PPs Submission: Complied Being Complied. The Paint sludge and other hazardous wastes are stored, transported, disposed as per Hazardous Waste Authorization No. RPCB/HWM/2021-2022/HDF/HSW/78 issued by RSPCB dated 21/12/2021 (Valid till March'26 and currently under apporval at RSPCB level) and is in compliance with Hazardous Waste management, handing and transboundary movement rules.	Date: 17/11/2026

3	Human Health Environment	The occupational health surveillance program for the active workmen shall be carried as per the protocol of ILO. Occupational health check-up shall be carried for at least 1/5th of the active workmen in a year covering all workmen in every 5 years.

PPs Submission: Complied Being Complied. HCIL is following the workers occupational health surveillance program as per ILO protocols and Indian requirements. The occupational health surveillance programme is maintained and monitored. The plan and sample medical report are enclosed as Annexure 5.	Date: 17/11/2026

4	Statutory compliance	PP shall strictly follow Oil Industry Safety Directorate (OISD) norms/guidelines for design, installation and operation of the isolated Propane Storage and HSD storage tanks with additional safety measures. The safety audit shall be conducted regularly and report shall be submitted to the Regional Office as part of half yearly report. Requisite Emergency Preparedness Plan (including On-site and Off-site Response Plan) shall be in place at the project site, State Pollution Control Board and Regional Office of the Ministry.

PPs Submission: Complied Being Complied. OISD norms/guidelines is followed for installation and operation of the isolated Propane Storage and HSD Storage tanks with all Safety measures. Yes, the safety audit is conducted	Date: 17/11/2026

regularly. Emergency Preparedness Plan is in place and periodical mock drills are being done and records are maintained. Emergency preparedness plan, periodic mock drill and copy of last audit are enclosed as Annexure-6.		
5	WASTE MANAGEMENT	API separator shall be installed by the PP to separate oil from the waste water before the treatment in ETP.
PPs Submission: Complied Being Complied. American Petroleum Institute Standards are being followed and API separator is installed and operative to separate oil from waste water before treatment in ETP and the photo of the same is enclosed as Annexure-7.		Date: 17/11/2026
6	WASTE MANAGEMENT	Used oil, oil containing sludge and grease, filter and filter material containing oil should not be incinerated in the plant premises and should be sold to the authorized vendors.
PPs Submission: Complied Being Complied. Used oil, Oil containing sludge and grease, filter and filter material is being sold to RSPCB authorized recyclers. (Ambuja Cements ltd., Bharat Oil, Shri Krishna Barrels etc). Copy of the contract with authorized recycler is enclosed as Annexure-8.		Date: 17/11/2026
7	AIR QUALITY MONITORING AND PRESERVATION	Adequate stack height shall be provided to as per the total capacity of all DG sets (2.4 MW x 10 DG sets, 1.6MW x 3 DG sets, 1.2 MW x 3 DG sets), Gaseous and particulate emissions shall be regularly monitored and records shall be maintained. The monitoring reports shall be submitted to this Ministry's Regional office as part of the half yearly compliance report.
PPs Submission: Complied Being Complied. Adequate stack height of all the existing 8 DG sets are maintained as per the CPCB norms. Regular monitoring of gaseous and Particulate emissions is done. The monitoring reports are attached as Annexure-9.		Date: 17/11/2026
8	Noise Monitoring & Prevention	Adequate enclosures shall be provided to DG sets for controlling noise pollution so that the noise levels shall be within the limits as prescribed by CPCB.
PPs Submission: Complied Being Complied. DG sets are equipped with the acoustic enclosures. Also, the noise monitoring is done by NABL Accredited laboratory. Results shows that the noise level at all the places are within the permissible limit as prescribed by CPCB and lab reports are enclosed as Annexure 10. Also, DGs run only in power breakdown periods which is very less.		Date: 17/11/2026
9	GREENBELT	Green belt shall be developed in 33% area to mitigate the effects of fugitive emissions as per the CPCB guidelines. Plant species from local area shall be selected in consultation with DFO for green belt development.
PPs Submission: Complied Being Complied. Presently 27597 trees and Shrubs are already planted which is more than 33 Percentage of the total area of the plant. Trees planted help to mitigate the effect of fugitive emissions as per the CPCB guidelines. The species of plants in Green Belt and acknowledgement letter from DFO is enclosed as Annexure -11.		Date: 17/11/2026
10	AIR QUALITY MONITORING AND PRESERVATION	The gaseous emissions (PM10, PM2.5, SO2, NOx) from various process units shall conform to the standards prescribed by the concerned authorities from time to time. The particulate emissions from the plant shall not exceed 50 mg/Nm3. At no time the emissions level should go beyond the prescribed standards. In the event of failure of any pollution control system adopted by the unit should not

		be restarted until the control measures are rectified to achieve the desired efficiency
PPs Submission: Complied Noted., The gaseous emissions (PM10, PM2.5, SO2, NOx) from various process units are conforming to the standards prescribed by the concerned authorities, also particulate emissions from plant not exceeding 50mg/Nm3. Monitoring reports of stacks are attached herewith as Annexure -14		Date: 17/11/2026
11	WATER QUALITY MONITORING AND PRESERVATION	The plant will operate on a zero discharge concept and all treated water shall be recycled and reused. No effluents shall be discharged outside the premises. During the monsoon period water should be discharged only after proper treatment and meeting the norms of the SPCB/CPCB. A separate drainage system shall be provided for storm water/ rain water management.
PPs Submission: Complied Complied. We have a well established ZLD plant and 100 Percentage treated water is being recycled and reused within process, and STP treated is being used for horticulture purpose. So no effluent is being discharged outside the plant premises. Rain water from surface run-off is directed towards recharging the ground water aquifer directly through the various types of structure such as, percolation pits, Bore wells.		Date: 17/11/2026
12	Corporate Environmental Responsibility	A separate budget provision shall be earmarked towards the Enterprise Social Commitment based on Public Hearing issues, locals need and item wise details along with time bound action plan as indicated by the project proponent shall be implemented. Action taken report in this regard shall be submitted to the Ministry's Regional Office.
PPs Submission: Complied The site is located in the industrial area. No public hearing as such is applicable to this plant and it was exempted by MOEFCC at TOR stage itself. However, ESC expenditure will be done based on issues raised by the public if any and item wise details committed by the project proponent considering location need will be implemented. Apart from this CSR Budget is prepared as per the guidelines of MOEFCC and will be spend on activities as mentioned in Annexure-12.		Date: 17/11/2026
13	WATER QUALITY MONITORING AND PRESERVATION	Oil Water Separation System shall be provided for the existing and proposed facilities and it should meet the standards stipulated by SPCB/CPCB/MoEFCC.
PPs Submission: Complied Yes, two oil water separation systems are in place with ETP. The oil collected in separate tank is disposed of as per the consent and authorization from RSPCB.		Date: 17/11/2026
14	Corporate Environmental Responsibility	The project proponent shall provide for solar light system for all common areas, street lights, villages, parking around project area and maintain the same regularly. The project proponent shall provide LED lights in their offices and residential areas.
PPs Submission: Complied A solar power plant of 12.8 MW is installed in the Parking and all Production rooftop within the plant and power generated is being used for lighting and production in the plant. LED lights are installed in shops and offices.		Date: 17/11/2026
15	Statutory compliance	The PP shall obtain requisite permission for storage of propane from Chief Controller of Explosives.
PPs Submission: Complied Complied. License No. S/HO/RJ/03/320 (S35121) for storage of Propane valid upto 30/09/2031 as in Annexure-2.		Date: 17/11/2026

16	Air Quality Monitoring And Preservation	The PP shall monitor Aluminium Oxide emission on monthly basis and submit the report to the respective authorities (RSPCB and MOEFCC) with EC Compliance Report.

PPs Submission: Complied Being Complied. Monthly monitoring of Casting Stacks including aluminium oxide done through third party authorized lab. And Report submitted RSPCB and MOEFCC. Sample Report is enclosed as Annexure 14.	Date: 17/11/2026

17	Corporate Environmental Responsibility	All the relevant recommendations made in the Charter on Corporate Responsibility for Environment Protection (CREP) for the Aluminium sector shall be implemented.

PPs Submission: Complied As per the released minutes of the 28th EAC (Industry-I) held during 5th to 7th February 2018 by MOEFCC (attached as Annexure 4), Committee has mentioned that the relevant recommendations made in the charter on corporate responsibility for Environmental Protection (CREP) for the Aluminum Sector shall be implemented. And none of the condition is applicable for HCIL-TKR.	Date: 17/11/2026

18	Water Quality Monitoring And Preservation	The total withdrawal of groundwater should not exceed 1774 KLD, the project proponent should obtain required permission from central ground water board for withdrawal of aforesaid required quantity of groundwater.

PPs Submission: Complied Being Complied, The CGWA has granted permission for 1774 KLD water and HCIL is extracting groundwater accordingly, a copy of approval is enclosed as Annexure-13.This Point Covered in amendment in EC as per the released minutes of the 28th EAC (Industry I) held during 5th to 7th February 2018 by MOEFCC (attached as Annexure 4), Committee has revised the limit from 1733 to 1774 KLD.	Date: 17/11/2026

General Conditions

Sr.No.	Condition Type	Condition Details
1	Statutory compliance	The project authorities must strictly adhere to the stipulations made by the Rajasthan Pollution Control Board and the State Government.

PPs Submission: Complied Yes, Being Complied.	Date: 17/11/2026

2	Statutory compliance	No further expansion or modifications in the plant shall be carried out without prior approval of the Ministry of Environment, Forests and Climate change (MoEF&CC).

PPs Submission: Complied Agreed and Noted	Date: 17/11/2026

3	AIR QUALITY MONITORING AND PRESERVATION	Atleast four ambient air quality monitoring stations should be established in the downward direction as well as where maximum ground level concentration of PM10, PM2.5, SO2 and NOX are anticipated in consultation with the SPCB. Data on ambient air quality and stack emission shall be regularly submitted to this Ministry including its Regional office at Lucknow and the SPCB/CPCB once in six months.

PPs Submission: Complied	Date:

	Being Complied. The copy of detail results of 4 AAQ stations are being monitored for the parameters PM10, PM2.5, SO2 and NOX. Enclosed ambient air monitoring results as Annexure 17. DG Stack emission monitoring reports are attached as Annexure 9.		17/11/2026
4	WATER QUALITY MONITORING AND PRESERVATION	Industrial wastewater shall be properly collected, treated so as to conform to the standards prescribed under GSR422 (E) dated 19 May, 1993 and 31st December 1993 or as amended from time to time. The treated waste water shall be utilized for plantation purpose.	
	PPs Submission: Complied Being Complied. 80 KLD ETP and 600 KLD STP and 1200 KLD WWTP is used to treat the effluent and waste water generated from the plant. Presently the treated water from STP is used for horticulture purpose inside the plant premises and ETP and ZLD water for process.		Date: 17/11/2026
5	Noise Monitoring & Prevention	The overall noise levels in and around the plant area shall be kept well within the standards (85 dB(A)) by providing noise control measures including acoustic hoods, silencers, enclosures etc. on all sources of noise generation. The ambient noise levels should conform to the standards prescribed under EPA rules,1989 viz 75 dB(A) during day time and 70 dB(A) during night time.	
	PPs Submission: Complied Being Complied. Necessary noise control measures like acoustic hoods, silencers, enclosures etc. are provided and regular monitoring carried out to ensure ambient noise levels are within prescribed standard limits 75 dB(A) during day time and 70 dB(A) during night time. Monitoring reports are enclosed as Annexure 10.		Date: 17/11/2026
6	Human Health Environment	Occupational health surveillance of the workers shall be done on a regular basis and records maintained as per the Factories Act.	
	PPs Submission: Complied A health center with all emergency equipment's and medical facilities is open all round the clock. The Occupational health surveillance is being carried out and records of the same are maintained.		Date: 17/11/2026
7	WATER QUALITY MONITORING AND PRESERVATION	The company shall develop rain water harvesting structures to harvest the rain water for utilization in the lean season besides recharging the ground water table.	
	PPs Submission: Complied Being Complied. Rain water from surface run-off shall be directed towards recharging the ground water aquifer directly through the various types of structure such as, percolation pits, Bore wells. Rain water Harvesting shall be implemented at proper location to conserve storm water		Date: 17/11/2026
8	Corporate Environmental Responsibility	The project proponent shall also comply with all the environmental protection measures and safeguards recommended in the EIA/EMP report. Further, the company must undertake socio-economic development activities in the surrounding villages like community development and educational programmes , drinking water supply and health care etc.	
	PPs Submission: Complied Project Proponent is complying with all the environment protection measures as mentioned in EIA/ EMP report. The company is also taking care of socio-economic development activities in the surrounding villages like community development and educational programmes, drinking water supply and health care etc.Social activities are being done based on public hearing comments vide RIICO letter. The activities planned and actions carried out in surrounding villages and community is enclosed as Annexure 12.		Date: 17/11/2026
9	Corporate Environmental Responsibility	Requisite funds shall be earmarked towards capital cost and recurring cost/annum for environement pollution control measures to	

		implement the conditions stipulated by the Ministry of Environment, Forest & Climate change (MoEF & CC)as well as the state government. An implementation schedule for implementing all the conditions stipulated herein shall be submitted to the Regional Office of the Ministry at Lucknow. The funds so provided shall not be diverted for any other purpose.
PPs Submission: Complied Requisite funds are earmarked towards capital cost and recurring cost/annum for environment pollution control measures to implement the conditions stipulated by the Ministry of Environment, Forest and Climate change (MoEFCC) as well as the state government. The schedule for implementing with funds so provided are being communicated to regional office of the MOEFCC, Lucknow. We have installed ZLD plant within our premises and is in operation .		Date: 17/11/2026
10	Corporate Environmental Responsibility	A copy of clearance letter shall be sent by the proponent to concerned Panchayat, Zilaparishad/Muncipal Corporation , Urban local body and the local NGO, of any, from whom suggestions/ representations, if any, were received while processing the proposal. The clearance letter shall also be put on the website of the company by the proponent.
PPs Submission: Complied Being Complied. Copy of the EC letter submitted to the local Panchayat. A copy of EC letter is also available on the HCIL website.		Date: 17/11/2026
11	Corporate Environmental Responsibility	The project proponent shall upload the status of compliance of the stipulated environment clearance conditions, including results of monitored data on their website and shall update the same periodically. It shall simultaneously be sent to the Regional Office of the MoEF&CC at Lucknow, The respective regional office of CPCB and the SPCB. The criteria pollutant levels namely; PM10, SO2, NOx, (ambient level as well as stack emissions) or critical sectoral parameters, indicated for the projects shall be monitored and displayed at a convenient location near the main gate of the company in the public domain.
PPs Submission: Complied Noted. The status of compliance of the stipulated environment clearance conditions, including results of monitored data are frequently updated on our official website and also be submitted to Regional Office MOEF Lucknow. The specified pollutants (PM10, SO2, NOx, stacks of DG Sets and Process) are being regularly monitored and displayed near the main gate of the company.		Date: 17/11/2026
12	Statutory compliance	The project proponent shall also submit six monthly reports on the status of the compliance of the stipulated environmental conditions including results of the monitored data (both in hard copies as well as by e-mail) to the Regional Office of MoEF&CC, the representative zonal office of CPCB and the SPCB. The Regional office of this Ministry at Lucknow/ CPCB/ SPCB shall monitor the stipulated conditions.
PPs Submission: Complied Being complied. Company is submitting online reports on the status of the compliance of the stipulated environmental conditions including results of the monitored data on online portal as per notification MOEF - F. No. IA3-22/1/2022-IA-Ill (E-172624) dated 14th June' 2022		Date: 17/11/2026
13	Corporate Environmental Responsibility	The environmental statement for each financial year ending 31st March in Form -V as it is mandated to be submitted by the project proponent to the concerned State Pollution Control Boards prescribed under the Environment (Protection) Rules, 1986, as amended subsequently, shall also be put on the website of the company along with the status of compliance of environmental conditions and shall

		also be sent to the respective Regional office of the MoEF&CC at Lucknow by e-mail.

PPs Submission: Complied Noted. For each financial year ending 31st March, the company is submitting Form-V to the concerned State Pollution Control Board and the status of compliance of Environmental conditions will be sent to the Regional office of the MoEFCC at Lucknow by e-mail. A copy of Form V shall be put up in HCIL website. Env Statement report is attached here as Annexure-16.	Date: 17/11/2026

14	Corporate Environmental Responsibility	The Project Proponent shall inform the public that the project has been accorded environmental clearance by the Ministry and copies of the clearance letter are available with the SPCB and may also be seen at website of the Ministry of Environment, Forests & Climate Change (MoEF&CC) at http:/envfor.nic.in. This shall be advertised within 7 days from the date of issuance of the clearance letter, at least in two local newspapers that are widely circulated in the region of which one shall be in the vernacular language of the locality concerned and a copy of the same should be forwarded to the regional Office at Lucknow.

PPs Submission: Complied Being complied. Accord of EC from MOEECC is already informed to the people by putting the EC letter on HCIL website and by giving the advertisement in Local and Regional Newspapers. Copies of advertisement in newspaper is enclosed as Annexure 15.	Date: 17/11/2026

15	Corporate Environmental Responsibility	Project authorities shall inform the Regional office as well as the Ministry, the date of financial closure and final approval of the project by the concerned authorities and the date of commencing the land development work..

PPs Submission: Complied Noted. The date of financial closure is 31.03.2019. The date of final approval of project by MoEFCC is 11.08.2017. The date of land development work is completed. 1. Aluminum Melting work 100 Percentage completed as per the proposal. 2. Propane Storage 100 MT tank installed and it is in operation. 3. Power Back up-9.3 MW currently.	Date: 17/11/2026

Visit Remarks

Last Site Visit Report Date:	N/A
Additional Remarks:	EC Compliance Six Monthly Return Submitted

Note: This acknowledgement is as per the details submitted by project proponent. In no way is this document to be considered as conclusion on any action on the compliance of the project. This is strictly for the project proponent's reference purpose.